

December 10, 2014

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, NE
Washington, DC 20426

Re: Sabal Trail Transmission, LLC
Sabal Trail Project, Docket No. PF14-1-000
Monthly Progress Report – Final Report

Dear Ms. Bose:

On October 16, 2013, the Director of the Office of Energy Projects issued a letter in the above-referenced docket approving the request of Sabal Trail Transmission, LLC (“Sabal Trail”) to commence the Federal Energy Regulatory Commission’s (“Commission”) Pre-filing Review Process of its proposed Sabal Trail Project (“Project”). Pursuant to Section 157.21(f)(6) of the Commission’s regulations¹, Sabal Trail herewith submits its thirteenth monthly progress report for the Project for the period November 1, 2014 through November 21, 2014.

On November 21, 2014, Sabal Trail filed an abbreviated application for certificates of public convenience and necessity for the Project (CP15-17-000). As such, Sabal Trail hereby notifies the Commission that the attached monthly progress report will be its last report.

Should you have any questions regarding this filing, please contact the undersigned at (713) 627-4102 or David A. Alonzo, Manager, Certificates and Reporting at (713) 627-4957.

Sincerely,
Sabal Trail Transmission, LLC
By: Sabal Trail Management, LLC,
Its Operator

/s/ Lisa A. Connolly
Lisa A. Connolly, General Manager
Rates and Certificates

cc: John Peconom (FERC)
Jessica Harris (FERC)

¹ 18 C.F.R. § 157.21(f)(6)

Introduction

By letter order dated October 16, 2013, Sabal Trail Transmission, LLC (“Sabal Trail”) was granted approval by the Federal Energy Regulatory Commission (“FERC” or the “Commission”) to utilize the Commission’s Pre-Filing Review Process for the proposed Sabal Trail Project (“Project”). The Project will create a new pipeline system with an initial capacity to transport approximately 800,000 dekatherms per day (“Dth/d”) of natural gas beginning May 1, 2017. Through a series of phased compressor expansions to meet the future capacity needs of Sabal Trail’s shippers, Sabal Trail’s capacity will increase to approximately 1,100,000 Dth/d by 2021. The Project has been assigned Docket No. PF14-1-000.

This Monthly Progress Report provides a brief summary of significant Project activities or changes in Project information that have occurred during the period beginning November 1, 2014 through November 21, 2014.

Field Surveys

- As of November 21, 2014, survey access has been obtained for approximately 98% of the Mainline, 100% of the Hunters Creek Line and 100% of the Citrus County Line.
 - On the Mainline, approximately 465.9 miles of civil, 462.6 miles of biological and 462.6 miles of cultural surveys have been completed.
 - On the Hunters Creek Line, approximately 13.3 miles of civil, biological and cultural surveys have been completed.
 - On the Citrus County Line approximately 21.4 miles of civil, biological and cultural surveys have been completed.
- Continued surveys of reroutes, contractor yards and deviations. Anticipate completion of field surveys in December 2014, pending resolution of denied access tracts in Alabama and Georgia and potential re-routes in Florida.

Geotechnical Boring Program

- Borings were conducted at the following proposed HDD crossing site locations:
 - Suwannee River

Geophysical Testing

- DEF Citrus County M&R
- Dunnellon Compressor Station
- FGT Hunters Creek M&R Station
- Karst MP 363.8
- Karst MP 421.9
- Karst MP 433.3
- Karst MP 452.2

Agency Contacts

- Met with USFWS on November 13, 2014 to discuss FOIA request for Florida Sand Skink information in the USFWS files.
- Met with Audubon and FDEP on November 19, 2014 to review reroutes around high quality cypress dominated wetlands in the Green Swamp Area of Critical Concern.
- Changes to the agency contact list from versions previously provided are reflected in Table 1.

Routing/Alternatives Update

Re-routes under consideration by county during this reporting period are as follows:

- Dougherty County, GA – 2
- Colquitt County, GA – 4
- Brooks County, GA - 2
- Lowndes County, GA – 1
- Marion County, FL – 1
- Gilchrist County, FL - 1
- Sumter County, FL – 2
- Citrus County, FL – 1
- Lake County, FL - 4
- Osceola, County, FL - 1

During this period, Sabal Trail continued to evaluate re-routes suggested by individual landowners, right-of-way agents, environmental team members, and engineering and construction team members. Specifically, the re-routes evaluated during this period include minimizing potential effects on high quality cypress dominated wetlands, as requested by the Audubon Society, constructability issues, and landowner requests.

Evaluations continue of the following potential re-routes:

- Withlacoochee River
- Green Swamp Area of Critical Concern

Stakeholder Activities

Sabal Trail continues to work with stakeholders, including landowners, government agencies and community leaders to refine and provide updates regarding the Sabal Trail Project.

Project Filings and Schedule Update

Sabal Trail Project Filings

Date	Content
10/23/13	Open Houses and Stakeholder Notifications
10/28/13	Updated Stakeholder List to reflect contact information for the Native American Tribes
11/12/13	Supplement to Open House schedule to reflect addition of Citrus County meeting
11/15/13	Draft Resource Reports 1 and 10 and Updated

	Stakeholder Mailing Lists
12/2/13	Response to comments seeking open house meeting information
1/8/2014	Supplement to Open House Schedule to notify of an additional meeting in Moultrie, GA
1/13/14	Photo based alignment drawings were filed per FERC Staff Request
1/15/14	Response to Comments
1/24/14	An updated Stakeholder List was filed with FERC
2/18/14	Supplement to Open House Schedule to notify of an additional meeting in Wildwood, FL
3/31/14	Response to comment requesting documents and additional time to provide comments
4/2/2014	Photo based alignment drawings were filed per FERC Staff Request
4/11/2014	Informational Filing of Stakeholder Correspondence
4/21/2014	Response to comments seeking extension of scoping comment period
4/22/2014	Informational Filing of Stakeholder Correspondence
5/2/2014	Response to April 2 Supplemental Comments on Draft Resource Report 10
5/5/2014	Response to Scoping Comments
6/2/2014	Draft Environmental Resource Report Nos. 1-12
6/17/2014	Supplemental Information for Draft Environmental Resource Report No. 8
7/31/2014	FDEP Environmental Resource Report Application
9/15/2014	Filed Response to FERC Staff Comments regarding Draft Resource Reports, which were received August 26.
11/21/2014	Filed an application for certificates of public convenience and necessity pursuant to Section 7(c) of the Natural Gas Act and parts 157 and 284 of the Commission's regulations for the Sabal Trail Project.

Schedule Update

- There are no material changes to the Project schedule.

Next Monthly Report

- This is the final monthly progress report.

TABLE 1**Sabal Trail Project****Stakeholder List – Non-Landowners – Federal, State, and Local Agencies**

Agency	Region/ Division	Contact Name	Contact Address	Contact Phone	Contact Email	Status from Previous Version	Meeting Notes
FDEP	Central	Lisa Prather	3319 Maguire Blvd Orlando, FL	407-897-2947	Lisa.Prather@dep.state.fl.us	Added Meeting Information	11/19/14 Meeting Discussed routing to avoid high quality cypress wetlands in the Green Swamp Area of Critical Concern. Attendees: FDEP – Lisa Prather; Audubon – Charles Lee; FERC – John Peconom, Jessica Harris, Mitch Shields
USFWS	Vero Beach Field Office	Heath Rauschenberger	1339 20 th Street Vero Beach, FL	772-469-4309	Heath_rauschenberger@fws.gov	Added Meeting Information Added Contact	11/13/14 Meeting Discussed FOIA request for Florida Sand Skink Data Base Search and Analysis Attendees: USFWS – Heath Rauschenberger, Ashleigh Blackford, Marilyn Knight, Ted Martin, Constance Cassler, Dana Hartley, Victoria Foster, and Annie Dziergowski (via conf call)